

Concrete Block Factory QC Checklist

A free production-control aid from Precast Concrete Academy

Use this checklist at the start of a shift, during production and before stock release. It supports disciplined observation and records; it does not replace specifications, laboratory testing, engineering judgement or locally applicable requirements.

Factory / Site	_____	Date	_____
Product / Size	_____	Shift	_____
Batch / Lot	_____	Supervisor	_____

	OK	NO	N/A	Evidence / action
Cement identity, delivery date and storage condition recorded.	■	■	■	
Aggregate stockpiles separated and free from soil, vegetation and mixed sizes.	■	■	■	
Aggregate grading or supplier-change verification is current.	■	■	■	
Aggregate moisture checked and batch-water correction recorded.	■	■	■	
Mix water is suitable and the source has not changed without review.	■	■	■	
Pumice/lightweight aggregate, when used, has an approved moisture-conditioning method.	■	■	■	

	OK	NO	N/A	Evidence / action
Approved product recipe or trial reference is available at the mixer.	■	■	■	
Scale or gauge-box calibration status is current and clearly identified.	■	■	■	
Cement, aggregate, water and admixture quantities are recorded for the batch.	■	■	■	
Mixing order and mixing time follow the approved SOP.	■	■	■	
Dry-cast consistency is assessed without adding uncontrolled water.	■	■	■	
Any adjustment is authorized, recorded and traceable to the batch.	■	■	■	

Concrete Block Factory QC Checklist - continued

	OK	NO	N/A	Evidence / action
Mould is clean, correctly assembled and within dimensional tolerance.	■	■	■	
Machine settings / vibration time match the approved setup.	■	■	■	
Feed is even across all mould cavities.	■	■	■	
Fresh compacted density or approved compaction check is within the control range.	■	■	■	
Green units are demoulded without tearing, slumping or corner damage.	■	■	■	
Pallets / production boards are sound and movement is smooth.	■	■	■	

	OK	NO	N/A	Evidence / action
Curing starts within the approved time after moulding.	■	■	■	
Units are protected from direct sun, drying wind and premature water loss.	■	■	■	
Curing method, start time and responsible operator are recorded.	■	■	■	
Water supply, enclosure or covering remains effective throughout the planned period.	■	■	■	
Any interruption, high temperature or drying event is recorded and investigated.	■	■	■	

E. Product release and traceability

Release control	Result / reference
Dimensions and appearance	_____
Dry density / unit mass	_____
Absorption test reference (if required)	_____
Strength sample / certificate reference	_____
Quantity accepted / quarantined / rejected	_____
Dispatch release authorized by	_____

Stop condition: Quarantine the affected batch when identity, curing, dimensional compliance or required test evidence cannot be demonstrated. Record the nonconformity and authorized disposition before release.